

**PUBLIC TRANSPORTATION COMMISSION**  
CITY AND COUNTY OF SAN FRANCISCO

RESOLUTION No. 9 6 - 0 0 8

**WHEREAS**, The Public Transportation Commission awarded San Francisco Municipal Railway Contract No. MR-1165 Key Stop, Phase B to Francis Construction Inc. on June 25, 1996 in the amount of \$1,134,800; and

**WHEREAS**, The Notice-to-Proceed (NTP) was issued on November 18, 1996 with construction to be completed within 150 calendar days or by April 30, 1997; and


**WHEREAS**, On March 28, 1997 because of community concerns about the removal of ten trees along Irving Street, construction of this key stop was stopped. New schemes were developed which include an interim phase and a final solution and was presented to the community; and

**WHEREAS**, On July 8, 1997, the Public Transportation Commission by Resolution No. 97-082 approved the new schemes and acknowledged the time extension to complete construction of the interim phase in five months or by the end of December 1997, and the final phase in 18 months under the M-line Rail Replacement Project, and the increase in the project cost by an amount not to exceed \$200,000; now, therefore, be it

**RESOLVED**, That the Public Transportation Commission hereby approves Contract Modification No. 1 for Municipal Railway Contract No. MR-1165, MUNI Metro New Key Stop Project, Phase B, to increase the contract by \$141,342 for a total contract amount of \$1,276,142 and the project's completion date be extended to February 2, 1998.

*I hereby certify that the foregoing resolution was adopted by the Public Transportation Commission*

*at its meeting of* JAN 27 1998

  
\_\_\_\_\_  
*Secretary, Public Transportation Commission*