

PUBLIC TRANSPORTATION COMMISSION
CITY AND COUNTY OF SAN FRANCISCO

RESOLUTION No. 98 - 019

WHEREAS, This Commission by Resolution No. 97-030 awarded S.F. Municipal Railway Contract No. MR-1167R – MUNI Metro Extension (MMX) – Platform Canopy and Communication System to Stacy Witbeck/Ramirez, A Joint Venture on February 25, 1997 for a contract amount of \$8,131,638 with an intermediate milestone of 210 calendar days within the Notice to Proceed to substantially complete the work to allow MMX revenue service training to start, and contract completion within 335 calendar days of the Notice to Proceed; and

WHEREAS, The Notice to Proceed for this contract was issued on April 16, 1997; and

WHEREAS, This Commission by Resolution No. 97-114 approved Contract Modification No. 1 on September 9, 1997 to increase the contract by \$330,000 to \$8,461,638 and revise the intermediate milestone date from November 11, 1997 to December 2, 1997; and

WHEREAS, This Commission by Resolution No. 97-153 approved Contract Modification No. 2 on December 9, 1997 to revise the intermediate milestone date from December 2, 1997 to December 18, 1997, and the contract completion date from March 16, 1998 to January 10, 1998; and

WHEREAS, Training for MMX revenue service started on December 18, 1997 and revenue service started on January 10, 1998 as scheduled; and

WHEREAS, Additional changes to the contract are now needed to improve safety and service to the public of which changes are installing a half-inch concrete lip at the base of selected ramp platforms, providing additional revenue collection improvements to the ticket vending machines, providing additional spare parts for maintaining track switch controllers and machines, installing between-car barriers at four platforms and the Embarcadero shuttle area to increase safety to the visually impaired, reprogramming the train signals at intersections, and installing additional signs for passenger convenience; now, therefore, be it

RESOLVED, That this Commission hereby approves Contract Modification No. 3 to S.F. Municipal Railway Contract No. MR-1167R - MUNI Metro Extension (MMX) – Platform Canopy and Communication System to increase the contract by \$300,000 to \$8,761,638 and extend contract completion by 60 calendar days to March 10, 1998 with Stacy Witbeck/Ramirez, A Joint Venture.

I hereby certify that the foregoing resolution was adopted by the Public Transportation Commission

at its meeting of **FEB 24 1998**



Secretary, Public Transportation Commission